Approved For Release 2008/06/30 : CIA-RDP86-00735R000100130003-7

_____25X1

25X1 25X1



Approved For Release 2008/06/30 : CIA-RDP86-00735R000100130003-7

Office: OL/RECD Objective Statement: Complete Renovations for Occupancy Responsible Officer:	O — Scheduled X — Actual
Significant Funding Amount: FY 83 Quarter Ending: 30 Sep 1983	

25X1 25X1

25X1

Activities Planned	Quarter 1	Quarter 2	Quarter 3	Quarter 4
	OCT NOV DEC	JAN FEB MAR	APR MAY JUN	JUL AUG SEP
Lease and renovation of				
Requirements drawings complete and delivered to contractor.		OX		
Contractor prepares working drawings and advises cost estimate for				
renovations			OX	
Independent contractor validation of cost estimates			X	0
Renovations on special requirements begins			OX	
Contractor given Authorization to Proceed			OX	
Renovation/Construction Completed			! . • • •	
*See attached narrative				
			:	
		1		

Approved For Release 2008/06/30 : CIA-RDP86-00735R000100130003-7				
OBJECTIVE STATEMENT: Complete Renovations for Occupancy				
Renovations totalled approximately	in FY 1983. Construction			
is proceeding on schedule. It is expected that occupancy of the building will				
begin about 1 December 1983.				

25X1

25X1

Approved For Release 2008/06/30 : CIA-RDP86-00735R000100130003-7